TAUNTON DEANE BOROUGH COUNCIL

REPORT TO THE EXECUTIVE – WEDNESDAY, 28TH MAY 2003

REPORT OF THE DIRECTOR OF DEVELOPMENT

This matter is the responsibility of the Executive Councillor responsible for Housing Services, Councillor Garner

FINAL ACCOUNTS

1 PURPOSE OF REPORT

1.1 As required under item 5.15 of Post Contract Controls as contained in the Constitution, the purpose of this report is to inform Members of the year's performance regarding Contract Final Accounts.

2. BACKGROUND INFORMATION

- 2.1 All relevant contract final accounts are now reported on an annual basis. The accounts are those on which there is relevant information available, have been audited up to the end of the preceding financial year, and have not previously been reported to Members.
- 2.2 When viewing the schedule of accounts Members are reminded of the following:-
 - 2.2.1 The completion of a contract final account sometimes takes many months from completion of defects. Therefore, it does not necessarily relate to the actual work carried out during the previous year.
 - 2.2.2 All contract final accounts are audited before the release of retention monies.
 - 2.2.3 There are various reasons why contracts exceed the "Contract Sum". In some cases when overspend relates to extra work a brief explanation is included. However, sometimes overspend is due to matters dealt with as direct payments and are "outside" the actual contract. For example, furniture removal to and from transit accommodation on modernisation contracts, Building Regulation fees, Public Utility connection and reconnection charges etc.
 - 2.2.4 The term "Miscellaneous Payments" may include expenditure on items such as Services costs, Building Regulation fees, advertising costs, Planning fees, consultants' costs and associated site work costs, where appropriate.

3. **SUMMARY**

The demand for improvements can change throughout the life of a housing project, and many overspends were due to the fact that opportunities were taken to include additional properties in response to demands as the benefits of improvements became apparent.

4. SCHEDULE OF FINAL ACCOUNTS

4.1 <u>CONTRACTS WHERE FINAL ACCOUNT WAS LESS THAN</u> <u>CONTRACT SUM</u>

4.1.1 <u>Central Heating in 60 Dwellings at Halcon, Taunton, Contract 24</u> File Ref. 7/7/059

Contractor	JS Lane	
Contract Sum	£115,660.00	
Final Account		93,837.60
Other Costs	Advertising	738.77
	Building Design Group	10,467.70
	Miscellaneous Payments	88.63
	Total Cost	£105,132.70

4.1.2 <u>PVC-u Window Replacement Contract 36 WIN, Phase 1</u> File Ref. 7/6/133

Contractor	Zenith Projects	
Contract Sum	£337,900.13	
Final Account		267,217.60
Other Costs	Miscellaneous Payments	5,902.60
	Purchase Orders DB02489	3,351.83
	DB02880	723.74
	DB03034	1,290.06
	Total Cost	£278,485.83

4.1.3 <u>Pre-painting Repairs and External Redecoration – 35 PMA</u> File Ref. 7/6/124A

Contractor Contract Sum	DR Jones (Yeovil) Ltd £218,377.60	
Final Account Miscellaneous Payn	,	200,164.70 130.70
	Total Cost	£200,295.40

4.1.4 <u>Pre-painting Repairs and External Redecoration – 36 PMB</u>

File Ref. 7/6/135B

Contractor JP Lawrence Contract Sum £84,233.70

Final Account £62,422.10

4.1.5 <u>Pre-painting Repairs and External Redecoration – 36 PMD</u>

File Ref. 7/6/135D

Contractor DR Jones (Yeovil) Ltd

Contract Sum £206,937.00

Final Account £126,929.44

4.1.6 <u>Modernisation of 10 Dwellings at Halcon, Phase 10B</u>

File Ref. 7/3/078

Contractor Connaught Group Ltd

Contract Sum 403,984.72

Final Account 391,651.53 Building Design Group 29,543.37

Miscellaneous Payments
Removal Expenses
QS Fees
Building Regulation Fees
4,360.00
2,789.90

Total Cost £446,943.46

4.1.7 <u>Pre-painting Repairs and External Redecoration – 36 PMA</u>

File Ref. 7/6/135A

Contractor JP Lawrence Contract Sum £159,870.30

Final Account £123,927.50

4.1.8 <u>Pre-painting Repairs and External Redecoration – 34 PMB</u>

File Ref. 7/6/118B

Contractor Ian Williams Ltd Contract Sum £100,314.20

Final Account 79,237.91
Miscellaneous Payments 24.50

Total Cost £79,262.41

4.1.9 Central Heating to 58 Dwellings, Contract 25

File Ref. 7/7/060

Contractor Tavener (UK) Ltd Contract Sum £109,272.00

Final Account 68,006.70

> Miscellaneous Payments 5,536.51 Advertising 250.95 **Building Design Group** 10,729.47

> > _____

Total Cost £84,523.63

4.1.10 PVC-u Window Replacement Contract 37 WIN Phase 1

File Ref. 7/6/154

Contractor Professional Windows (UK) Ltd

Contract Sum £208,670.00

Final Account 200,344.76

14,054.93 **Building Design** -----

> **Total Cost** £214,399.69

4.1.11 Repair/Renewal of Roof Coverings to 26 Dwellings, Wellington

File Ref. 7/8/029

Contractor **GK Roofing Ltd**

Contract Sum £42,915.17

Final Account £40,023.79

4.2 CONTRACTS WHERE EXTRA COST WAS DUE TO ADDITIONAL REPAIRS **NECESSARY**

4.2.1 Pre-painting Repairs and External Redecoration – 35 PMD

File Ref. 7/6/124D

Contractor Ian Williams Ltd

Contract Sum £97,546.00

296,883.37 Final Account 12,275.89 Payments to C J Partridge -----

> **Total Cost** £309,159.26

Financed by – Housing Revenue Account 249,159.26 - General Fund 60,000.00

£309,159.26

Note: Extra cost due to further repairs found necessary to most properties,

rebuilding of some boundary walls and balconies, and extra drainage

works.

4.2.2 Pre-painting Repairs and External Redecoration – 33 PME

File Ref. 7/6/109E

Contractor Ian Williams
Contract Sum £66,899.80

Final Account £83,876.49

Note: Extra cost due to some underpinning and re-roofing to porch canopies.

4.2.3 <u>Pre-painting Repairs and External Redecoration – Contract 34 PMC</u> File Ref. 7/6/118C

Contractor Deane DLO Contract Sum £67,119.00

Final Account 140,391.60

Advertising Costs 44.00

Total Cost £140,435.60

Note: Extra cost due to additional works required at Middleway Meeting Hall, additional work to cladding on properties in Churchill Way and generally more repairs necessary than expected on original surveys.

4.3 <u>CONTRACTS WHERE EXTRA COST WAS DUE TO FURTHER DEMAND FOR WORKS</u>

4.3.1 <u>Installation of Smoke Dectectors to 745 dwellings – 36SD</u>

File Ref. 7/5/035

Contractor Stafford & Coomber

Contract Sum £39,238.94

Final Account 47,966.25

Purchase Order DB03424 385.00
Payment to DLO 64.42
Building Design Group 5,605.51

Total Cost £54,021.18

Note: Extra cost due to 91 additional properties included in contract.

4.3.2 Renewal of Electrical Installations in 15 Dwellings

File Ref. 7/5/036

Contractor Barrington Services

Contract Sum £13,030.00

Final Account £16,922.00

Note: Extra cost due to 8 additional properties.

4.3.3 Central Heating in 108 Dwellings, Taunton, Contract 23

File Ref. 7/7/058

Contractor Matthew James
Contract Sum £115,285.20

Final Account 137,412.00

Building Design Group 9,716.78 Miscellaneous Payments 1,500.45

Total Cost £148,629.23

Note: Extra cost due to 28 additional dwellings added to contract.

4.3.4 PVC-u Window Replacement Contract 35 WIN

File Ref. 7/6/121

Contractor Bowater Windows Ltd (T/A Zenith Projects)

Contract Sum £525,254.73

Final Account 628,766.19

Payments to DLO 3,149.90

Total Cost £631,916.09

Note: Extra cost due to 31 additional properties and work to lintels and brick

arches.

4.3.5 Central Heating in 27 Dwellings at Wellington, Contract 27

File Ref. 7/7/066

Contractor MJT Mechancial Services

Contract Sum £45,181.50

Final Account 80,624.10

Miscellaneous Payments 12,765.35 Building Design Group 152.16

Total Cost £93,541.61

Note: Extra cost due to additional 26 properties included in contract.

4.4 CONTRACTS WHERE EXTRA COST WAS DUE TO ADDITIONAL WORK NECESSARY AND OPPORTUNITIES TAKEN TO BALANCE BUDGET (HIGHER PRIORITY REPAIRS THAN ITEM 4.4.2)

4.4.1 <u>Pre-painting Repairs and External Redecoration – 37 PMA</u>

365 Dwellings File Ref. 7/6/149A

Contractor DR Jones (Yeovil) Ltd Contract Sum £150,000.00 (Budget)

Final Account 163,881.36

Miscellaneous Payments 102.57

Total Cost £163,983.93

10tal Cost £163,983.93

Note: Expenditure on all four 37 series contracts is balanced to match overall annual benefit. Extra cost due to additional necessary decoration.

4.4.2 <u>Pre-painting Repairs and External Redecoration 37 PMC</u>

248 Dwellings File Ref. 7/6/149C

Contractor JP Lawrence

Contract Sum £133,500.00 (Budget)

Final Account 119,969.04

Advertising Costs 102.57

Total Cost £120,071.61

5. **RECOMMENDATION**

5.1 Members are RECOMMENDED to note the report.

Contact Officer: P Webb, extension 2732.